

FDP Form 6 – Trust Fund Utilization

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
3rd QUARTER, CY 2021

Province of Surigao del Sur

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Isolation / Quarantine Facility for Infectious Diseases (COVID)	Bislig City, Sds.	19,989,611.20	February 02, 2021		62.87%	8,111,862.17		ON-GOING
Improvement of Carmen-Embarcadero Road	Carmen, Sds.	19,687,102.18	September 23, 2020	April 15, 2021	100%	19,687,102.18		COMPLETED
Supply & Installation of One (1) Lot Solar Power System for different Sitio & Brgy. of Province of Surigao del Sur	Province of Sds.	16,998,124.61	May 04, 2018	October 25, 2018	100%	16,998,124.61		COMPLETED
Farm to Market Road-Concreting of Sitio Garden to Sitio Creek B	Tambis, Barobo, Sds.	19,995,000.00	August 20, 2021	December 05, 2021	9.67%	2,999,250.00		ON-GOING
Concreting of Farm to Market Road	St. Christine, Lianga, Sds.	19,995,000.00	August 20, 2021	December 17, 2021	9.56%	2,999,250.00		ON-GOING
Concreting of 1.3km Access Road	Rajah Cabungsoan, Lingig, Sds.	19,995,360.19	August 05, 2021	January 25, 2022	20.35%	2,999,304.03		ON-GOING
Concreting of 1.2km Access Road	Bogak, Lingig, Sds.	19,991,576.82	August 05, 2021		12.79%	2,998,736.52	SUSPENSION NO. 1	
Construction of 1.3km Farm to Market Road of Purok 1,2,3 & 5	San Pedro, Lianga, Sds.	19,989,327.31	August 17, 2021	January 17, 2022	11.26%	2,998,399.10		ON-GOING
Completion of 1.3km Farm to Market Road Concreting Purok 1-3	San Isidro, Lianga, Sds.	19,989,155.24	August 17, 2021	January 02, 2022	10.24%	2,998,373.29		ON-GOING
Road Concreting from Barangay Proper to Purok 4	Tagbobonga, Hinatuan, Sds.	19,989,948.10	August 02, 2021	December 16, 2021	47.65%	2,998,492.22		ON-GOING
Concreting of Farm To Market Road at Sitio Argentina	San Vicente, Barobo, Sds.	19,990,000.00	August 02, 2021		17.83%	2,998,500.00	SUSPENSION ORDER NO. 1	

Concreting of Road Purok 06	Manambia, Tagbina, Sds.	19,748,981.48	July 16, 2021		12.37%	2,962,353.97	SUSPENSION NO. 1	
Improvement of Libas Sud-Baras Road	San Miguel, Sds.	61,104,948.70	September 23, 2021		90.20%	47,580,261.14	SUSPENSION NO. 2	
Construction of Luknodon Water System Level II	Sitio Luknodon, Brgy. Mahaba, Marhatag, Sds.	994,299.21	July 08, 2021	September 05, 2021	100%	994,296.69		COMPLETED
Construction of Mampipi Water System Level II	Brgy. Mampipi, Lanuza, Sds.	992,191.45	July 08, 2021	September 05, 2021	100%	992,191.45		COMPLETED

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


CONSUELO L. GARCIA, CPA
 Provincial Accountant


ALEXANDER T. PIMENTEL
 Provincial Governor