## CONSOLIDATED QUARTERLY REPORT ON GOVERNEMENT PROJECTS, PROGRAMS or ACTIVITIES 1st QUARTER, CY 2022

## Province of Surigao del Sur

					Pro	Project Status	No. of	
Program or Project	Location	Total Cost	Date Started	Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Construction of Isolation/Quarantine Facilityfor Infectious Diseases (COVID)	Bislig City, SdS	19,989,611.20	February 2, 2021		84.60%	17,373,423.57		on going
Concreting of 1.3km Farm to Market Road	Ugoban, Tagbina	19,969,906.35	July 7, 2021		100.00%	19,969,907.35		completed
Construction/Concreting of Roads in Bgy. Doña Carmen, Tagbina	Doña Carmen, Tagbina	19,969,956.28	July 7, 2021		100.00%	19,969,956.31		completed
Construction of Barangay Road from Purok 3 Pangapugan to Purok 5 Ombon	Soriano, Tagbina	19,990,381.03	July 7, 2021		100.00%	19,990,373.06		completed
Opgrading of Farm to Market Road from Barangay Site towards Barangay Relocation	Bigaan, Hinatuan	19,997,538.12	July 7, 2021		92.05%	18,646,306.43		on going
Concreting of Farm to Market Road at Sitio Argentina	San Vicente, Barobo	19,990,000.00	August 2, 2021		100.00%	19,990,000.00		completed
Road Concreting from Purok 12 to Purok 12-A	Sta. Juana, Tagbina	19,969,597.00	July 12, 2021		89.64%	17,900,289.47		suspended
Concreting of Road Purok 06	Manambia, Tagbina	19,748,981.48	July 16, 2021		40.00%	9,676,488.36		suspended
Concreting of Barangay Road from Purok 3, 5 & 6	San Vicente, Tagbina	19,969,312.93	July 16, 2021		90.38%	18,047,451.18		suspended

completed		100 000	October / 2021	1 004 453 71	7::	Construction of School Building
completed	17,992,903.61	100.00%	August 17, 2021	17,992,903.61	Diatagon, Lianga	Completion of 1.2km Farm to Market Road
completed	19,989,748.10	100.00%	August 2, 2021	19,989,948.10	Tagbobonga, Hinatuan	Road Concreting from Barangay Proper to Purok 4
	2,496,890.20	100.00%	November 4, 2021	2,496,890.20	Buhisan, San Agustin	Installation of Streetlights
completed	9,986,753.08	100.00%	September 9, 2021	9,986,753.08	Buhisan, San Agustin	Local Access Barangay Road
completed	4,496,871.17	100.00%	November 9, 2021	4,496,871.17	Buhisan, San Agustin	Potable Drinking Water
completed	2,992,014.35	100.00%	October 4, 2021	2,992,014.35	Buhisan, San Agustin	Construction of 2-Storey IPS Integrated DepEd School
suspended	9,774,000.19	39.86%	August 5, 2021	19,995,360.19	Rajah Cabungsoan, Lingig	Concreting of 1.3km Access Road
suspended	17,048,383.65	82.68%	August 5, 2021	19,991,576.82	Bogak, Lingig	Concreting of 1.2km Access Road
suspended	8,229,491.44	70.89%	August 30, 2021	19,984,520.01	Mahaba, Marihatag	Concreting of 1.3km Farm to Market Road
suspended	11,399,916.27	18.16%	October 27, 2021	18,989,475.84	Caras-an, Tago	Concreting of Farm to Market Road
on going	16,956,703.61	90.73%	August 20, 2021	19,991,282.13	Mabahin, Cortes	Concreting of Farm to Market Road
on going	13,870,587.72	38.00%	October 27, 2021	19,989,396.97	Tigao, Cortes	Improvement of Water System Level III
on going	6,022,953.26	60.23%	September 17, 2021	11,991,652.77	Balibadon, Cortes	Construction of 2-Storey Barangay Health Station
on going	5,899,171.40	80.00%	November 3, 2021	7,992,360.69	Balibadon, Cortes	Improvement of Water System Level III
on going	16,122,059.99	92.00%	September 27, 2021	19,990,516.14	Burgos, Cortes	Concreting of Farm to Market Road
suspended	13,130,551.52	65.69%			Cabangahan, Tago	Concreting of 1.3km Access Road (National Highway to Tugunan Purok Pag-asa)

and the second	5,987,939.54	100.00%	September 17, 2021	5,987,929.54	Pong-on, San Agustin	Installation of Solar Streetlights covering the whole barangay
on going	5,875,920.49	63.00%	October 27, 2021	19,984,274.74	Janipaan, San Agustin	Concreting of 2 kilometers Farm to Market Road
suspended	14,990,288.14	88.63%	August 30, 2021	19,989,023.12	Bayan, Marihatag	Concreting of 1.3km Farm to Market Road from Proper Bayan to Sitio Bayabas
completed	19,995,000.00	100.00%	August 20, 2021	19,995,000.00	St. Christine, Lianga	Concreting of Farm to Market Road
suspended	15,131,287.14	47.41%	August 17, 2021	19,989,327.31	San Pedro, Lianga	Construction of 1.3km Farm to Market Road of Purok 1, 2, 3 & 5
on going	14,885,495.22	69.96%	August 17, 2021	19,989,155.24	San Isidro, Lianga	Completion of 1.3km Farm to Market Road Concreting Purok 1-3
suspended	11,281,632.98	48.73%	September 15, 2021	19,995,000.00	Baucawe, Lianga	Concreting of Farm to Market Road
on going	8,831,652.12	60.24%	August 30, 2021	19,973,804.27	Pakwan, Lanuza	Construction of 1.2km Local Access Road going to Brgy Proper
on going	2,998,665.18	40.00%			Maligaya, Hinatuan	Construction of Level 3 Potable Water System
suspended	6,566,889.25	68.24%	September 15, 2021	19,992,131.85	Hinapoyan, Carmen	Concreting of 1.2km Farm to Market Road
on going	10,961,672.95	73.11%	September 15, 2021	14,992,413.93	Lobo, Cantilan	Construction of Local Access Road
completed	4,990,144.02	100.00%	November 3, 2021	4,990,144.02	Lobo, Cantilan	Construction of Level 3 Potable Water System
on going	14,003,843.20	70.46%	September 2, 2021	19,989,087.01	Tubo-tubo, Cagwait	Local Access Road Concreting Farm to Market Road Km 7 - Km 8.5
on going	17,992,164.10	90.00%	September 2, 2021	19,991,396.95	Mat-e, Cagwait	Construction of FMR from NRJ to Brgy Proper
suspended	8,220,894.75	30.72%	August 20, 2021	19,995,000.00	Tambis, Barobo	Farm to Market Road - Concreting of Sitio Garden to Sitio Creek B

suspended		8,478,877.24	40.38%	September 3, 2021	19,990,075.71	Mampi, Lanuza	Road in Agsam to Mampi Proper (1.2km)
-							Concreting of Farm to Market
Suspenden		11,034,447.30	30.64%	September 9, 2021	19,985,020.22	Marihatag	Market Road
siisnended		11 63/ //7 30	50 84%	Contombor 0 2021	10 005 000 00	San Pedro,	Construction 1.3km Farm to
on going		12,001,490.27	60.04%			Layog, Tago	Construction of Farm to Market Road
suspended		8,554,021.15	32.69%	September 17, 2021	19,989,948.46	Lindoy, Tago	Construction of Farm to Market Road
3000		0,027,070.02	00.1070	August J, ZOZI	19,992,346.67	Miguel	Market Road
suspended		6 024 546 92	30 13%	Viidiict & 2021	10 002 5/8 87	Carromata, San	Construction of 1.3km Farm to
suspended		14,874,756.66	40.60%	August 2, 2021	19,990,781.87	Umalag, San Miguel	Market Road
						MISHCI	Mainerhoad
suspended		7,508,388.89	40.66%	September 9, 2021	19,992,466.73	Calatngan, San Miguel	Construction of 1.3km Farm to
		0, 1, 1,000.00	00:07.70	שבטיכוווטכו ב, בטבד	3,332,400.02	Miguel	to Market Road
suspended		5 172 683 83	30.07%	Sentember 2 2021	9 992 460 82	Bolhoon, San	Construction of 0.600km Farm
suspended		1,498,969.46	34.25%	September 17, 2021	9,993,129.75	Miguel	Construction of School Building
		4 400 000 40	24.210			Bolhoon, San	
01.801.6		143,203.37	TO:00%			Miguel	Construction of School Building
on going		1/10 265 07	10 00%			Bitaugan, San	
00000		2,240,034.01	10.00%			Miguel	Road
Op going		2 2/0 65/ 01	10 00%			Bitaugan, San	Construction of Farm to Market Bitaugan, San
on going		598,894.24	7.00%			Bitaugan, San Miguel	Construction of Health Center
suspended		1/,2/1,325.49	32.65%	September 9, 2021	19,997,982.41	Miguel	Market Road
		1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2				Bagyang, San	Construction of 1.3km Farm to
						Agustin	(Level 2 and 3)
on going		11,319,288.76	68.00%	November 3, 2021	11,989,284.60	Pong-on, San	System w/ Source Exploration
							Total Rehabilitation of Water
completed		1,991,029.07	WOO.001	October 4, 2021	1,991,029.67	Agustin	Sanitary toilets w/ Septic Tank
0	- Towns (IV)	1 001 000 67	200			Pong-on, San	Construction of 6-units school

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information of the data or information contained in this document.

CONSUELO L. GARCIA
Provincial Accountant

ALEXANDER T. PIMENTEL
Provincial Governor