CONSOLIDATED QUARTERLY REPORT ON GOVERNEMENT PROJECTS, PROGRAMS or ACTIVITIES 2nd QUARTER, CY 2022

Province of Surigao del Sur

v - 10					Pro	Project Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Construction of Isolation/Quarantine Facilityfor Infectious Diseases (COVID)	Bislig City, SdS	19,989,611.20	February 2, 2021		84.60%	19,139,307.87		on going
Concreting of 1.3km Farm to Market Road	Ugoban, Tagbina	19,969,906.35	July 7, 2021		100.00%	19,969,907.35		completed
Construction/Concreting of Roads in Bgy. Doña Carmen, Tagbina	Doña Carmen, Tagbina	19,969,956.28	July 7, 2021		100.00%	19,969,956.31		completed
Construction of Barangay Road from Purok 3 Pangapugan to Purok 5 Ombon	Soriano, Tagbina	19,990,381.03	July 7, 2021		100.00%	19,990,373.06		completed
Upgrading of Farm to Market Road from Barangay Site towards Barangay Relocation	Bigaan, Hinatuan	19,997,538.12	July 7, 2021		92.05%	18,646,306.43		on going
Concreting of Farm to Market Road at Sitio Argentina	San Vicente, Barobo	19,990,000.00	August 2, 2021		100.00%	19,990,000.00		completed
Road Concreting from Purok 12 to Purok 12-A	Sta. Juana, Tagbina	19,969,597.00	July 12, 2021		89.64%	18,993,663.52		on going

				Target	Pro	Project Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Concreting of Road Purok 06	Manambia, Tagbina	19,748,981.48	July 16, 2021		40.00%	14,865,715.84		on going
Concreting of Barangay Road from Purok 3, 5 & 6	San Vicente, Tagbina	19,969,312.93	July 16, 2021		90.38%	18,971,432.66		on going
Concreting of Farm to Market Road from Purok Catmon to Sitio Lahum	Cayale, Tago	19,990,013.09	August 17, 2021		48.50%	12,669,860.59		suspended
Concreting of 1.3km Access								
Road (National Highway to Tugunan Purok Pag-asa)	Cabangahan, Tago	19,989,208.11	July 16, 2021		65.69%	13,130,551.52		suspended
Concreting of Farm to Market Road	Burgos, Cortes	19,990,516.14	September 27, 2021		94.00%	16,122,059.99		suspended
Improvement of Water System Level III	Balibadon, Cortes	7,992,360.69	November 3, 2021		100.00%	7,592,699.49		completed
Construction of 2-Storey Barangay Health Station	Balibadon, Cortes	11,991,652.77	September 17, 2021		70.00%	8,707,280.41		suspended
Improvement of Water System Level III	Tigao, Cortes	19,989,396.97	October 27, 2021		100.00%	18,337,201.41		completed
Concreting of Farm to Market Road	Mabahin, Cortes	19,991,282.13	August 20, 2021		100.00%	19,991,282.13		completed
Concreting of Farm to Market Road	Caras-an, Tago	18,989,475.84	October 27, 2021		70.00%	11,399,916.27		suspended
Construction of School Building	Caras-an, Tago	996,687.88	November 8, 2021		30.52%	611,741.14		suspended
Concreting of 1.3km Farm to Market Road	Mahaba, Marihatag	19,984,520.01	August 30, 2021		70.89%	8,229,491.44		suspended
Concreting of 1.2km Access Road	Bogak, Lingig	19,991,576.82	August 5, 2021		82.68%	17,048,383.65		suspended
Concreting of 1.3km Access Road	Rajah Cabungsoan, Lingig	19,995,360.19	August 5, 2021		84.31%	17,334,906.75		suspended

				Torot	Pro	Project Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Construction of 2-Storey IPS Integrated DepEd School	Buhisan, San Agustin	2,992,014.35	October 4, 2021		100.00%	2,992,014.35		completed
Potable Drinking Water	Buhisan, San Agustin	4,496,871.17	November 9, 2021		100.00%	4,496,871.17		completed
Local Access Barangay Road	Buhisan, San Agustin	9,986,753.08	September 9, 2021		100.00%	9,986,753.08		completed
Installation of Streetlights	Buhisan, San Agustin	2,496,890.20	November 4, 2021		100.00%	2,496,890.20		completed
Road Concreting from Barangay Proper to Purok 4	Tagbobonga, Hinatuan	19,989,948.10	August 2, 2021		100.00%	19,989,748.10		completed
Completion of 1.2km Farm to Market Road	Diatagon, Lianga	17,992,903.61	August 17, 2021		100.00%	17,992,903.61		completed
Construction of School Building	Diatagon, Lianga	1,994,453.71	October 4, 2021		100.00%	1,994,453.71		completed
Farm to Market Road - Concreting of Sitio Garden to Sitio Creek B	Tambis, Barobo	19,995,000.00	August 20, 2021		69.95%	18,299,509.06		suspended
Construction of FMR from NRJ to Brgy Proper	Mat-e, Cagwait	19,991,396.95	September 2, 2021		93.00%	17,992,164.10		on going
Local Access Road Concreting Farm to Market Road Km 7 - Km Tubo-tubo, Cagwait 8.5	Tubo-tubo, Cagwait	19,989,087.01	September 2, 2021		74.00%	18,870,928.43		suspended
Construction of Level 3 Potable Water System	Lobo, Cantilan	4,990,144.02	November 3, 2021		100.00%	4,990,144.02		completed
Construction of Local Access Road	Lobo, Cantilan	14,992,413.93	September 15, 2021		77.00%	13,615,005.82		suspended
Concreting of 1.2km Farm to Market Road	Hinapoyan, Carmen	19,992,131.85	September 15, 2021		68.24%	6,566,889.25		suspended
Construction of Level 3 Potable Water System	Maligaya, Hinatuan	19,991,101.18	December 13, 2021		50.00%	7,000,271.83		on going

suspended		1,625,026.80	15.00%		December 13, 2021	3,992,628.27	Bitaugan, San Miguel	Construction of Health Center
suspended		17,271,325.49	32.65%		September 9, 2021	19,997,982.41	Bagyang, San Miguel	Construction of 1.3km Farm to Market Road
completed		11,989,284.60	68.00%		November 3, 2021	11,989,284.60	Pong-on, San Agustin	Total Rehabilitation of Water System w/ Source Exploration (Level 2 and 3)
completed		1,991,029.67	100.00%		October 4, 2021	1,991,029.67	Pong-on, San Agustin	Construction of 6-units school Sanitary toilets w/ Septic Tank
completed		5,987,939.54	100.00%	3	September 17, 2021	5,987,929.54	Pong-on, San Agustin	Installation of Solar Streetlights covering the whole barangay
suspended		13,944,309.56	69.78%		October 27, 2021	19,984,274.74	Janipaan, San Agustin	Concreting of 2 kilometers Farm to Market Road
suspended		17,942,348.07	88.63%		August 30, 2021	19,989,023.12	Bayan, Marihatag	Concreting of 1.3km Farm to Market Road from Proper Bayan to Sitio Bayabas
completed		19,995,000.00	100.00%		August 20, 2021	19,995,000.00	St. Christine, Lianga	Concreting of Farm to Market Road
suspended		15,131,287.14	71.41%		August 17, 2021	19,989,327.31	San Pedro, Lianga	Construction of 1.3km Farm to Market Road of Purok 1, 2, 3 & 5
on going		14,885,495.22	69.96%		August 17, 2021	19,989,155.24	San Isidro, Lianga	Completion of 1.3km Farm to Market Road Concreting Purok 1-3
suspended		14,903,891.86	48.73%		September 15, 2021	19,995,000.00	Baucawe, Lianga	Concreting of Farm to Market Road
suspended		8,831,652.12	60.24%		August 30, 2021	19,973,804.27	Pakwan, Lanuza	Construction of 1.2km Local Access Road going to Brgy Proper
Remarks	No. of Extensions, if any	Project Status Total Cost Incurred to Date	Pro % of Completion	Target Completion Date	Date Started	Total Cost	Location	Program or Project

				Target	Pro	Project Status	No. of	
riogiani di riojett	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Construction of Farm to Market Road	Bitaugan, San Miguel	14,991,032.10	December 15, 2021		20.00%	6,497,437.30		suspended
Construction of School Building	Bitaugan, San Miguel	995,106.51	December 20, 2021		16.00%	406,149.41		suspended
Construction of School Building	Bolhoon, San Miguel	9,993,129.75	September 17, 2021		34.25%	1,498,969.46		suspended
Construction of 0.600km Farm to Market Road	Bolhoon, San Miguel	9,992,460.82	September 2, 2021		30.07%	5,172,683.83		suspended
Construction of 1.3km Farm to Market Road	Calatngan, San Miguel	19,992,466.73	September 9, 2021		40.66%	7,508,388.89		suspended
Construction of 1.3km Farm to Market Road	Umalag, San Miguel	19,990,781.87	August 2, 2021		40.60%	14,874,756.66		suspended
Construction of 1.3km Farm to Market Road	Carromata, San Miguel	19,992,548.87	August 5, 2021		30.13%	11,795,816.53		suspended
Construction of Farm to Market Road	Lindoy, Tago	19,989,948.46	September 17, 2021		32.69%	8,554,021.15		suspended
Construction of Farm to Market Road	Layog, Tago	19,989,899.73	October 27, 2021		70.00%	12,001,490.27		suspended
Construction 1.3km Farm to Market Road	San Pedro, Marihatag	19,985,020.22	September 9, 2021		50.84%	14,182,183.02		suspended
	Mampi, Lanuza	19,990,075.71	September 3, 2021		40.38%	15,901,519.12		suspended
Construction of Multi-Purpose Building in Brgy. Port Lamon, Hinatuan	Port Lamon, Hinatuan	1,498,554.06	February 23, 2022		90.08%	1,349,919.33		on going
Construction of Multi-Purpose Building in Brgy. Sta. Juana, Tagbina	Sta. Juana, Tagbina	998,645.45	February 23, 2022		90.10%	899,752.25		on going
Construction of Multi-Purpose Building in Brgy. Ugoban, Hinatuan	Ugoban, Hinatuan	1,498,566.72	February 23, 2022		90.05%	1,349,490.44		on going

				Taract	Pro	Project Status	No. of	
Program or Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Construction of Multi-Purpose								
Building in Brgy. Tabon, Bislig City	Tabon, Bislig City	1,498,629.82	February 23, 2022		90.12%	1,350,525.46		on going
Construction of Multi-Purpose								
Building in Brgy. Baculin, Hinatuan	Baculin, Hinatuan	1,498,565.53	February 23, 2022		90.15%	1,349,524.21		on going
Construction of Multi-Purpose								
Building in Brgy. Tagongon, Tagbina	Tagongon, Tagbina	1,498,573.05	February 23, 2022		90.22%	1,351,961.16		on going
Construction of Multi-Purpose Building in Brgy. Sayon, Tagbina	Sayon, Tagbina	1,498,578.22	February 23, 2022		90.04%	1,349,324.63		on going
Construction of Multi-Purpose Building in Brgy. Kahayagan, Tagbina	Kahayagan, Tagbina	998,529.34	February 23, 2022		89.68%	895,463.89		on going
Electrification at Brgy. Mampi, Lanuza	Mampi, Lanuza	998,998.93	February 28, 2022		100.00%	701,094.45		completed
Electrification at Brgy. Pakwan, Lanuza	Pakwan, Lanuza	998,995.25	February 28, 2022		100.00%	702,934.13		completed
Electrification (Solar Power) at Brgy. Bitaugan, San Miguel	Bitaugan, San Miguel	998,994.29	February 28, 2022		100.00%	505,589.04		completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information of the data or information contained in this document.





