

FDP Form 6 – Trust Fund Utilization

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
1st QUARTER, CY 2021

Province of Surigao del Sur

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Concreting of Poblacion - Manlico - Uba FMR	Cortes, SDS	187,682,142.03	May 19, 2017	December 11, 2020	100%	186,972,619.86		Completed
Improvement of Victoria - Duma-duma Road	Tago, SDS	43,286,074.66	September 23, 2020	March 23, 2021	100%	35,011,499.84		Completed
Concreting of San Isidro - Maticdom Road	Tandag City, Sds	14,991,468.56	November 23, 2020	-	45%	6,746,853.37	Suspension No. 1	Suspended
Improvement of Carmen - Embarkadero Road	Carmen, Sds	19,687,102.18	September 23, 2020	May 14, 2021	87.52%	17,230,796.54	Suspension No. 1	On-Going
Construction of Isolation/Quarantine Facility for Inspectious Diseases (COVID)	Bislig City, SDS	19,989,611.20	February 2, 2021	November 18, 2021	9.36%	2,998,441.68		On-Going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

E. L. Garcia
CONSUELO L. GARCIA, CPA
Provincial Accountant

Alexander T. Pimentel
ALEXANDER T. PIMENTEL
Provincial Governor