

FDP Form 6 – Trust Fund Utilization

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
2nd QUARTER, CY 2021

Province of Surigao del Sur

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Improvement of Libas Sud-Baras Road	San Miguel, Sds.	61,104,948.70	September 23, 2020	March 23, 2021	100%	28,906,147,.69		
Improvement of Victoria-Dumaduma Road	Tago, SDS	43,286,074.66	September 23, 2020	January 16, 2021	100%	43,286,074.66		
Concreting of San Isidro-Maticdum Road	Tandag City, Sds	14,991,468.56	November 23, 2020	February 10, 2021	100%	14,991,468.56		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

E. J. Garcia
CONSUELO L. GARCIA, CPA
Provincial Accountant

Alexander T. Pimentel
ALEXANDER T. PIMENTEL
Provincial Governor