

LOCAL GOVERNMENT SUPPORT FUND - SUPPORT TO BARANGAY DEVELOPMENT PROGRAM
Report on Fund Utilization and Status of Program/Project Implementation
As of March 31, 2022

Fund Source	Date of Notice of Authority to Debit Account Issued (NDAI)	Type of Program/Project	Name Title of Program/Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program/Project Status
							Received	Obligation	Disbursement		
101254	05/05/2021	FMR	Concreting of 1.3km Farm to Market Road	Ugoban, Tagbina	By Contract	1158 HH	20,000,000.00	-	19,969,907.35		Completed (100%)
101254	05/05/2021	FMR	Construction/Concreting of Roads in Bgy. Doña Carmen, Tagbina	Doña Carmen, Tagbina	By Contract	2841 HH	20,000,000.00	-	19,969,956.31		Completed (100%)
101254	05/05/2021	FMR	Construction of Barangay Road from Purok 3 Pangapugan to Purok 5 Ombon	Soriano, Tagbina	By Contract	1371 HH	20,000,000.00	-	19,990,373.06		Completed (100%)
101254	05/05/2021	FMR	Upgrading of Farm to Market Road from Barangay Site towards Barangay Relocation Site	Bigaan, Hinatuan	By Contract	2295 HH	20,000,000.00	-	18,646,306.43		92.05% on-going
101254	05/25/2021	FMR	Concreting of Farm to Market Road at Sitio Argentina	San Vicente, Barobo	By Contract	1160 HH	20,000,000.00	-	19,990,000.00		Completed (100%)
101254	05/25/2021	FMR	Road Concreting from Purok 12 to Purok 12-A	Sta. Juana, Tagbina	By Contract	2578 HH	20,000,000.00	-	17,900,289.47		Suspended (89.64%)
101254	05/25/2021	FMR	Concreting of Road Purok 06	Manambia, Tagbina	By Contract	960 HH	20,000,000.00	-	9,676,488.36		Suspended (40%)

101254	05/25/2021	FMR	Concreting of Barangay Road from Purok 3, 5 & 6	San Vicente, Tagbina	By Contract	1234 HH	20,000,000.00	-	18,047,451.18		Suspended (90.38%)
101254	05/25/2021	FMR	Concreting of Farm to Market Road from Purok Catmon to Sitio Lahum	Cayale, Tago	By Contract	1184 HH	20,000,000.00	-	-		Suspended (38.16%)
101254	05/25/2021	FMR	Concreting of 1.3km Access Road (National Highway to Tugunan Purok Pag-asa)	Cabangahan, Tago	By Contract	1447 HH	20,000,000.00	-	13,130,551.52		Suspended (65.69%)
101254	06/09/2021	FMR	Concreting of Farm to Market Road	Burgos, Cortes	By Contract	3299 HH	20,000,000.00	-	16,122,059.99		92% on-going
101254	06/09/2021	WATER & SANITATION	Improvement of Water System Level III	Balibadon, Cortes	By Contract	250 HH	8,000,000.00	-	5,899,171.40		80% on-going
101254	06/09/2021	HEALTH CENTER	Construction of 2-Storey Barangay Health Station	Balibadon, Cortes	By Contract	844 HH	12,000,000.00	-	6,022,953.26		60.23% on-going
101254	06/09/2021	WATER & SANITATION	Improvement of Water System Level III	Tigao, Cortes	By Contract	491 HH	20,000,000.00	-	13,870,587.72		38% on-going
101254	06/09/2021	FMR	Concreting of Farm to Market Road	Mabahin, Cortes	By Contract	2564 HH	20,000,000.00	-	16,956,703.61		90.73% on-going
101254	06/09/2021	FMR	Concreting of Farm to Market Road	Caras-an, Tago	By Contract	1163 HH	19,000,000.00	-	11,399,916.27		60.03% on-going
101254	06/09/2021	SCHOOL BUILDING	Construction of School Building	Caras-an, Tago	By Contract		1,000,000.00	-	-		Suspended (18.16%)
101254	06/09/2021	FMR	Concreting of 1.3km Farm to Market Road	Mahaba, Marihatag	By Contract	1415 HH	20,000,000.00	-	8,229,491.44		Suspended (70.89%)
101254	06/09/2021	FMR	Concreting of 1.2km Access Road	Bogak, Lingig	By Contract	1258 HH	20,000,000.00	-	17,048,383.65		Suspended (82.68%)
101254	06/09/2021	FMR	Concreting of 1.3km Access Road	Rajah Cabungsoan, Lingig	By Contract	2251 HH	20,000,000.00	-	9,774,000.19		Suspended (39.86%)
101254	06/09/2021	SCHOOL BUILDING	Construction of 2-Storey IPS Integrated DepEd School	Buhisan, San Agustin	By Contract	85 HH	3,000,000.00	-	2,992,014.35		Completed (100%)

101254	06/09/2021	WATER & SANITATION	Potable Drinking Water	Buhisan, San Agustin	By Contract	134 HH	4,500,000.00	-	4,496,871.17	Completed (100%)
101254	06/09/2021	FMR	Local Access Barangay Road	Buhisan, San Agustin	By Contract	270 HH	10,000,000.00	-	9,986,753.08	Completed (100%)
101254	06/09/2021	ELECTRIFICATION	Installation of Streetlights	Buhisan, San Agustin	By Contract	270 HH	2,500,000.00	-	2,496,890.20	Completed (100%)
101254	06/09/2021	FMR	Road Concreting from Barangay Proper to Purok 4	Tagbobonga, Hinatuan	By Contract	557 HH	20,000,000.00	-	19,989,748.10	Completed (100%)
101254	06/09/2021	FMR	Completion of 1.2km Farm to Market Road	Diatagon, Lianga	By Contract	6198 HH	18,000,000.00	-	17,992,903.61	Completed (100%)
101254	06/09/2021	SCHOOL BUILDING	Construction of School Building	Diatagon, Lianga	By Contract	200 STUDENTS	2,000,000.00	-	1,994,453.71	Completed (100%)
101254	06/15/2021	FMR	Farm to Market Road - Concreting of Sitio Garden to Sitio Creek B	Tambis, Barobo	By Contract	6928 HH	20,000,000.00	-	8,220,894.75	Suspended (30.72%)
101254	06/15/2021	FMR	Construction of FMR from NRJ to Brgy Proper	Mat-e, Cagwait	By Contract	648 HH	20,000,000.00	-	17,992,164.10	90% on-going
101254	06/15/2021	FMR	Local Access Road Concreting Farm to Market Road Km 7 - Km 8.5	Tube-tubo, Cagwait	By Contract	2644 HH	20,000,000.00	-	14,003,843.20	70.46% on-going
101254	06/15/2021	WATER & SANITATION	Construction of Level 3 Potable Water System	Lobo, Cantilan	By Contract	595 HH	5,000,000.00	-	4,990,144.02	Completed (100%)
101254	06/15/2021	FMR	Construction of Local Access Road	Lobo, Cantilan	By Contract	595 HH	15,000,000.00	-	10,961,672.95	73.11% on-going
101254	06/15/2021	FMR	Concreting of 1.2km Farm to Market Road	Hinapoyan, Carmen	By Contract	2176 HH	20,000,000.00	-	6,566,889.25	Suspended (68.24%)
101254	06/15/2021	WATER & SANITATION	Construction of Level 3 Potable Water System	Maligaya, Hinatuan	By Contract	160 HH	20,000,000.00	-	2,998,665.18	40% on-going
101254	06/15/2021	FMR	Construction of 1.2km Local Access Road going to Brgy Proper	Pakwan, Lanuza	By Contract	1042 HH	20,000,000.00	-	8,831,652.12	60.24% on-going

101254	06/15/2021	FMR	Concreting of Farm to Market Road	Baucawe, Lianga	By Contract	1280 HH	20,000,000.00	-	11,281,632.98		Suspended (48.73%)
101254	06/15/2021	FMR	Completion of 1.3km Farm to Market Road Concreting Purok 1-3	San Isidro, Lianga	By Contract	1156 HH	20,000,000.00	-	14,885,495.22		69.96% on-going
101254	06/15/2021	FMR	Construction of 1.3km Farm to Market Road of Purok 1, 2, 3 & 5	San Pedro, Lianga	By Contract	1229 HH	20,000,000.00	-	15,131,287.14		Suspended (471.41%)
101254	06/15/2021	FMR	Concreting of Farm to Market Road	St. Christine, Lianga	By Contract	2707 HH	20,000,000.00	-	19,995,000.00		Completed (100%)
101254	06/15/2021	FMR	Concreting of 1.3km Farm to Market Road from Proper Bayan to Sitio Bayabas	Bayan, Marihatag	By Contract	2180 HH	20,000,000.00	-	14,990,288.14		Suspended (88.63%)
101254	06/15/2021	FMR	Concreting of 2 kilometers Farm to Market Road	Janipaan, San Agustin	By Contract	955 HH	20,000,000.00	-	5,875,920.49		63% on-going
101254	06/15/2021	ELECTRIFICATION	Installation of Solar Streetlights covering the whole barangay	Pong-on, San Agustin	By Contract	711 HH	6,000,000.00	-	5,987,939.54		Completed (100%)
101254	06/15/2021		Construction of 6-units school Sanitary toilets w/ Septic Tank	Pong-on, San Agustin	By Contract	711 HH	2,000,000.00	-	1,991,029.67		Completed (100%)
101254	06/15/2021	WATER & SANITATION	Total Rehabilitation of Water System w/ Source Exploration (Level 2 and 3)	Pong-on, San Agustin	By Contract	711 HH	12,000,000.00	-	11,319,288.76		68% on-going
101254	06/15/2021	FMR	Construction of 1.3km Farm to Market Road	Bagyang, San Miguel	By Contract	1181 HH	20,000,000.00	-	17,271,325.49		Suspended (32.65%)
101254	06/15/2021	HEALTH CENTER	Construction of Health Center	Bitaugan, San Miguel	By Contract	1338 HH	4,000,000.00	-	598,894.24		7% on-going
101254	06/15/2021	FMR	Construction of Farm to Market Road	Bitaugan, San Miguel	By Contract	1338 HH	15,000,000.00	-	2,248,654.81		10% on-going
101254	06/15/2021	SCHOOL BUILDING	Construction of School Building	Bitaugan, San Miguel	By Contract	196 STUDENTS	1,000,000.00	-	149,265.97		10% on-going

101254	06/15/2021	SCHOOL BUILDING	Construction of School Building	Bolhoon, San Miguel	By Contract	4666 HH	10,000,000.00	-	1,498,969.46	Suspended (34.25%)
101254	06/15/2021	FMR	Construction of 0.600km Farm to Market Road	Bolhoon, San Miguel	By Contract	4666 HH	10,000,000.00	-	5,172,683.83	Suspended (30.07%)
101254	06/15/2021	FMR	Construction of 1.3km Farm to Market Road	Calatngan, San Miguel	By Contract	1148 HH	20,000,000.00	-	7,508,388.89	Suspended (40.66%)
101254	06/15/2021	FMR	Construction of 1.3km Farm to Market Road	Umalag, San Miguel	By Contract	1070 HH	20,000,000.00	-	14,874,756.66	Suspended (40.60%)
101254	06/15/2021	FMR	Construction of 1.3km Farm to Market Road	Carromata, San Miguel	By Contract	2874 HH	20,000,000.00	-	6,024,546.92	Suspended (30.13%)
101254	06/15/2021	FMR	Construction of Farm to Market Road	Lindoy, Tago	By Contract	836 HH	20,000,000.00	-	8,554,021.15	Suspended (32.69%)
101254	06/15/2021	FMR	Construction of Farm to Market Road	Layog, Tago	By Contract	910 HH	20,000,000.00	-	12,001,490.27	60.04% on-going
101254	06/25/2021	FMR	Construction 1.3km Farm to Market Road	San Pedro, Marihatag	By Contract	916 HH	20,000,000.00	-	11,634,447.30	Suspended (50.84%)
101254	06/25/2021	FMR	Concreting of Farm to Market Road in Agsam to Mampi Proper (1.2km)	Mampi, Lanuza	By Contract	625 HH	20,000,000.00	-	8,478,877.24	Suspended (40.38%)

Certified correct:


JOSE GREGG O. BANDOY, MPM
 Provincial Budget officer


FERMINA D. PALANGPANG
 Acting Provincial Treasurer


WILMA A. RONQUILLO
 Provincial Planning and Development Coordinator

Attested by:

ALEXANDER T. PIMENTEL
 Provincial Governor


EMERALDO S. RAYMUNDO
 FINANCIAL ADMINISTRATOR