SIGNATURE OVER PRINTED NAME
CONTROL NO: 1732 DATE: 04:076

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: PROVINCE: CITY/MUNICIPALITY:	REGION XIII - CARAGA SURIGAO DEL SUR					CALENDAR YEAR: QUARTER:	2025 1	
				Taund Completion	Project Status	Status	No of Extensions if	
Program or Project	Location	Total Cost	Date Started	Date	% of Completion	Total Cost Incurred to Date	any	Remarks
PAMANA 2024 - PROVINCIAL PEACE CENTER (Hamugaway Peace and Development Center)		5,000,000.00	July 11, 2024		79.86%	3,993,130.00		on-going
Financial Assistance to LGU's affected by Northeast Monsoon/LPA		25,000,000.00			99.98%	24,993,852.80		on-going
LGSF-FALGU 2024 Construction of Brgy. Labisma to Brgy. Barcelona Road Section	Lingig, Surigao del Sur	30,000,000.00	July 23, 2024	Dec. 15, 2024	60.39%	18,116,967.91		on-going
Financial Assistance for the procurement of Hospital Equipment of Lingig Community Hospital and Bislig District Hospital		60,000,000.00			98.72%	59,230,172.00		on-going
Financial Assistance for drugs and medicines to RHU's		15,000,000.00			99.98%	14,996,871.00		on-going
Financial Assistance to the victims of the Surigao del Sur earthquake		10,000,000.00		4	4.95%	494,712.00		on-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

JOSE GREGG O. BANDOY, MPM

Provincial Budget Officer

CONSUELD L. GARCIA
Provincial Accountant &

ALEXANDER T. PIMENTEL

Provincial Governor

FOR THE GOVERNOR

ESMERALDO S. RAYMUNDO

ACTING PROVINCIAL ADMINIST